PWG-46 (Paragraph 194)

Detailed Completion Report

1	Name of Sub Division	Storm Water Drain Dasarahalli Zone
2	Name of Division	Storm Water Drain Dasarahalli Zone
3	Name of Work	CONSTRUCTION OF SWD U SHAPE DRAIN AT ABBIGERE POLICE STATION ROAD TO JUICE FACTORY IN WARD NO.12
4	Name of Agency	M/s. B.N.SOMASHEKHAR
5	Amount to put Tender	Rs. 6,09,75,025.52
6	Cost of Work as Tendered rates	Rs. 6,54,94,016.75
7	Agreement No.	BBMP/EE/SWD-DHZ/VV/03/2020-21 , Dated-24-03-2021
8	Actual Expenditure incurred	Rs. 6,54,71,314.76
9	Difference % of Excess/Savings (Compared of Agreement Cost	22,701.99
10	Date of Commencement	24-03-2021
11	Actual date Completion	23-11-2021

Asst. Engineer
Dasarahalli Zone, SWD

Asst. Exe. Engineer
Dasarahalli Zone, SWD

Executive Engineer
Dasarahalli Zone, SWD

Scanned With Scanner App Lite

Certificate

1	Name of Work	CONSTRUCTION OF SWD U SHAPE DRAIN AT ABBIGERE POLICE STATION ROAD TO JUICE FACTORY IN WARD NO.12
2	Name of Agency	M/s. B.N.SOMASHEKHAR
3	Name of Sub Division	Storm Water Drain Dasarahalli Zone
4	Name of Division	Storm Water Drain Dasarahalli Zone

	1	Certified that the work as been completed satisfactorily as per the terms and conditions of the tender agreement and approved design, drawings, and specifications on (Completion Date)
	2	Certified that there are no dues outstanding of the contractor pertaining to this work.
	3	Certified that there are no dues outstanding to words hiring of government vehicle and machineries by the contractor as per the records.
	4	Certified that the final bill as been recorded in MB No. 759/09-10 Page No. 75892 to 75899
	5	Certified that the contractor as made is own arrangement of procurement of materials such as bitumen, cement, steel, etc…

Asst. Engineer
Dasarahalli Zone, SWD

Asst. Exe. Engineer
Dasarahalli Zone, SWD

Executive Engineer
Dasarahalli Zone, SWD

Scanned With Scanner App Lite

Certificate

1	Name of Work	CONSTRUCTION OF SWD U SHAPE DRAIN AT ABBIGERE POLICE STATION ROAD TO JUICE FACTORY IN WARD NO.12
2	Name of Agency	M/s. B.N.SOMASHEKHAR
3	Name of Sub Division	Storm Water Drain Dasarahalli Zone
4	Name of Division	Storm Water Drain Dasarahalli Zone

	1	Certified that the work as been completed satisfactorily as per the terms and conditions of the tender agreement and approved design, drawings, and specifications on (Completion Date)
	2	Certified that there are no dues outstanding of the contractor pertaining to this work.
	3	Certified that there are no dues outstanding to words hiring of government vehicle and machineries by the contractor as per the records.
	4	Certified that the final bill as been recorded in MB No. 759/09-10 Page No. 75892 to 75899
	5	Certified that the contractor as made is own arrangement of procurement of materials such as bitumen, cement, steel, etc…

Asst. Engineer
Dasarahalli Zone, SWD

Asst. Exe. Engineer
Dasarahalli Zone, SWD

Executive Engineer
Dasarahalli Zone, SWD

Scanned With Scanner App Lite

PWG-45

1	Name of Sub Division	Storm Water Drain Dasarahalli Zone
2	Name of Division	Storm Water Drain Dasarahalli Zone
3	Name of Work	CONSTRUCTION OF SWD U SHAPE DRAIN AT ABBIGERE POLICE STATION ROAD TO JUICE FACTORY IN WARD NO.12
4	Name of Agency	M/s. B.N.SOMASHEKHAR
5	Amount to put Tender	Rs. 6,09,75,025.52 As per 2018-19 SR
6	Cost of Work as Tendered rates	Rs. 6,54,94,016.75
7	Agreement No.	BBMP/EE/SWD-DHZ/VV/03/2020-21 , Dated-24-03-2021
8	Actual Expenditure incurred	Rs. 6,54,71,314.76
9	Date of Commencement	24-03-2021
10	Actual date Completion	23-11-2021

Asst. Engineer
Dasarahalli Zone, SWD

Asst. Exe. Engineer
Dasarahalli Zone, SWD

Executive Engineer
Dasarahalli Zone, SWD

Scanned With Scanner App Lite

PWG-45A

1	Name of Sub Division	Storm Water Drain Dasarahalli Zone
2	Name of Division	Storm Water Drain Dasarahalli Zone
3	Name of Work	CONSTRUCTION OF SWD U SHAPE DRAIN AT ABBIGERE POLICE STATION ROAD TO JUICE FACTORY IN WARD NO.12
4	Name of Agency	M/s. B.N.SOMASHEKHAR
5	Amount to put Tender	Rs. 6,09,75,025.52 As per 2018-19 SR
6	Cost of Work as Tendered rates	Rs. 6,54,94,016.75
7	Agreement No.	BBMP/EE/SWD-DHZ/VV/03/2020-21 , Dated-24-03-2021
8	Actual Expenditure incurred	Rs. 6,54,71,314.76
9	Date of Commencement	24-03-2021
10	Date of Completion (As per Agreement)	23-09-2010
11	Actual date of Completion	23-11-2021
12	Authority	Executive Engineer

Asst. Engineer
Dasarahalli Zone, SWD

Asst. Exe. Engineer
Dasarahalli Zone, SWD

Executive Engineer
Dasarahalli Zone, SWD

Scanned With Scanner App Lite

PWG-47 (Paragraph 294)

Consolidated Completion Statemen

1	Name of Sub Division	Storm Water Drain D ne
2	Name of Division	Storm Water Drain Dasarahalli Zone
3	Name of Work	CONSTRUCTION OF SWD U SHAPE DRAIN AT ABBIGERE POLICE STATION ROAD TO JUICE FACTORY IN WARD NO.12
4	Name of Agency	M/s. B.N.SOMASHEKHAR
5	Amount to put Tender	Rs. 6,09,75,025.52 As per 2018-19 SR
6	Agreement Cost	Rs. 6,54,94,016.75
7	Actual Expenditure incurred	Rs. 6,54,71,314.76
8	Savings (Compared of Agreement Cost)	22,701.99
9	Excess	-
10	% of Excess if any	-
11	Date of Commencement	24-03-2021
12	By whom Executed	Indrani , A.E Manuja.R A.E.E Shivprasad, EE
13	Inspection by Divisional Officer	Shivprasad, EE
14	Name of official who took the final measurements & also who inspected or passed the work & if it was executed satisfactorily or otherwise	Indrani , A.E Manuja.R A.E.E Shivprasad, EE

Certified that Sri. B.N.SOMASHEKHAR, has completed the work satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & specifications on 15-09-2021.

Asst. Engineer 23/11/21
Dasarahalli Zone, SWD

Asst. Exe. Engineer 23.11.21
Dasarahalli Zone, SWD

Executive Engineer
Dasarahalli Zone, SWD

ಮುಖ್ಯ ಅಭಿಯಂತರರು 23/11/21
ಬೃಹತ್ ನೀರ ಾಬುಜಿ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned With Scanner App Lite